



# Project Report

March 1, 2023

PROJECT TITLE	Sewer Pump Station Supervisory Control and Data Acquisition (SCADA) Upgrades		
FISCAL YEAR FUNDED	FY2023		
CATEGORY	Sewer		
STARTING PROJECT BUDGET	\$80,000		
CURRENT PROJECT BUDGET	\$80,000		
<input type="checkbox"/> MASTER PLAN?	<input type="checkbox"/> GROWTH RELATED?	<input checked="" type="checkbox"/> SERVICE RELATED?	

## Project Description

SUMMARY STATEMENT
Completion of this project will result in the replacement of the antiquated auto-dialer "monitoring" units at the Town's sewer pump stations with units synchronized to a cloud-based server that can monitor for a customized set of alarm conditions, provide real-time operational status, and inventory operational data for analysis.

## Task Checklist

CHECKLIST ITEMS
<input type="checkbox"/> Planning
<input checked="" type="checkbox"/> Design
<input type="checkbox"/> Permitting
<input checked="" type="checkbox"/> Bid
<input checked="" type="checkbox"/> Construction Contract Award/Execution
<input checked="" type="checkbox"/> Construction
<input checked="" type="checkbox"/> Closeout
<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>

## Task Timelines & Comments

PROJECTED START	ACTUAL START	PROJECTED COMPLETION	ACTUAL COMPLETION	COMMENTS
October 24, 2022	November 1, 2022	November 7, 2022	#####	Preparation of Request for Bids with specifications
November 8, 2022	February 17, 2023	December 8, 2022	#####	Proposals due March 21, 2023
December 9, 2022		January 9, 2023		
January 30, 2023		June 30, 2023		
June 30, 2022		July 17, 2023		

## Status Summary

An informational session and tour of the Town's sewer pump stations for interested vendors and contractors is scheduled for March 2, 2023.

## Key Contacts

NAME	TITLE
Gregory K. Meshaw, PE	Town Engineer/Public Svcs Dir

EMAIL	PHONE
<a href="mailto:g.meshaw@beaufortnc.org">g.meshaw@beaufortnc.org</a>	(252) 528-8769



