



Project Report

March 1, 2023

PROJECT TITLE	Front Street Tidal Check Valve		
FISCAL YEAR FUNDED	FY2022		
CATEGORY	Public Works (Stormwater)		
STARTING PROJECT BUDGET	\$60,000		
CURRENT PROJECT BUDGET	\$60,000		
<input type="checkbox"/> MASTER PLAN?	<input type="checkbox"/> GROWTH RELATED?	<input checked="" type="checkbox"/> SERVICE RELATED?	

Project Description

SUMMARY STATEMENT

The installation of a duckbill type check valve is planned for the end of the storm water main line that traverses Queen Street from its beginning at Ann until it crosses Front Street whereupon it makes several turns before it outlets in Taylor Creek. The funds for this upgrade will be taken from the \$60,000 slotted for "stormwater work" of \$1.4 million in ARPA grant funds the Town received in 2021 and 2022.

✓ Task Checklist

CHECKLIST ITEMS	
<input checked="" type="checkbox"/>	Planning
<input checked="" type="checkbox"/>	Design
<input type="checkbox"/>	Permitting
<input checked="" type="checkbox"/>	Bid
<input checked="" type="checkbox"/>	Construction Contract Award/Execution
<input checked="" type="checkbox"/>	Construction
<input checked="" type="checkbox"/>	Closeout
<input type="checkbox"/>	
<input type="checkbox"/>	
<input type="checkbox"/>	



Task Timelines & Comments

PROJECTED START	ACTUAL START	PROJECTED COMPLETION	ACTUAL COMPLETION	COMMENTS
-	Not tracked	-	March 30, 2022	Selection of valve type complete
October 17, 2022	October 17, 2022	November 18, 2022	February 3, 2023	
November 21, 2022	February 7, 2023	December 15, 2022	#####	Confirmed with NC DCM & USACE that no permits req'd
December 16, 2022		January 16, 2023	#####	Low bid of \$15,671
January 30, 2023		March 3, 2023		
March 3, 2023		March 17, 2023		

Status Summary

Bids were received on February 21, 2023. Two bids were received with the higher bid being \$18,600. The apparent low bid received was \$15,671.



Key Contacts

NAME	TITLE
Sam Bell, PE	Assistant Town Engineer

EMAIL	PHONE
s.bell@beaufortnc.org	(252) 528-8770

