



Project Report

September 8, 2022

PROJECT TITLE	Hazard Mitigation Grant Program Funded Generators		
FISCAL YEAR FUNDED	FY 2022 (Funding external to Town)		
CATEGORY	Administration, Public Works		
STARTING PROJECT BUDGET	\$73,500		
CURRENT PROJECT BUDGET	\$77,175		
<input type="checkbox"/> MASTER PLAN?	<input type="checkbox"/> GROWTH RELATED?	<input checked="" type="checkbox"/> SERVICE RELATED?	

Project Description

SUMMARY STATEMENT

Following Hurricane Florence, the Town applied for Hazard Mitigation Grant Program funding for generators for Town Hall and the Public Works Facility. The purpose for the request for generator funding was to enhance the Town's future post-event recovery efforts. The Town was advised by the NC Department of Public Safety (NC DPS) on May 11, 2021 the Town's application for funding had been approved. The project will be administered by NC DPS using Federal Emergency Management Agency's hazard mitigation assistance grant funds. Accordingly, NC DPS is responsible for the project's timeline as well as, the budgeting and payment for the generators and the work to install them.

✓ Task Checklist

CHECKLIST ITEMS	
<input checked="" type="checkbox"/>	Planning
<input type="checkbox"/>	Design
<input type="checkbox"/>	Permitting
<input checked="" type="checkbox"/>	Bid
<input checked="" type="checkbox"/>	Construction Contract Award/Execution
<input checked="" type="checkbox"/>	Construction
<input checked="" type="checkbox"/>	Closeout
<input type="checkbox"/>	
<input type="checkbox"/>	
<input type="checkbox"/>	



Task Timelines & Comments

PROJECTED START	ACTUAL START	PROJECTED COMPLETION	ACTUAL COMPLETION	COMMENTS
				By NC DPS in conjunction with Town staff
				By NC DPS
				By NC DPS
		March 12, 2023		By NC DPS
				By NC DPS (See Status Summary)

Status Summary

The projected project completion date listed above has been provided by NC DPS. The date represents a delay over the originally anticipated completion date. The project has been delayed due to the proposed construction cost exceeding the initial amount budgeted for the work. The construction cost was obtained after Town staff met with representatives of NC DPS and the contractor performing the work to select the locations for the generators at the Public Works facility and Town Hall.



Key Contacts

NAME	TITLE
Tony Ray	Fire Chief
Gregory K. Meshaw, PE	Town Engineer/Public Svcs Dir

EMAIL	PHONE
t.ray@beaufortnc.org	(252) 528-8714
g.meshaw@beaufortnc.org	(252) 528-8769